

Asset Code	Description	Start	Finish	Category	Delay	Hours
EX315	carry out 250hr service and inspection, C/O batter bucket cutting edge, batteries had dry cells top up with potable water approx 10lts, repair flashing light, engine	16/08/2015 06:00	16/08/2015 11:00	S	P	5
EX315	inspect seat complaint, seat top cushion worn out and needs replacing	31/08/2015 16:00	31/08/2015 17:00	F	P	1
EX315	quick hitch fault	08/10/2015 09:30	08/10/2015 10:30	E	U	1
EX315	500hr Service	27/10/2015 14:00	28/10/2015 08:00	S	P	6
EX315	clean fuel water trap + repair wiring	05/11/2015 13:00	05/11/2015 14:15	M	U	1.25
EX315	check air conditioner operation	10/12/2015 11:00	10/12/2015 13:00	F	P	2
EX315	weld up crack in batter bucket	11/12/2015 11:00	11/12/2015 12:30	GET	P	1.5
EX315	250Hr service	04/01/2016 15:00	04/01/2016 18:00	S	P	3
EX315	air conditioner system blowing hot	10/01/2016 12:00	11/01/2016 10:00	F	U	10
EX315	change out leaking quick hitch hose	18/01/2016 13:30	18/01/2016 15:30	H	P	2
EX315	belt tensioner fault	07/02/2016 10:00	11/02/2016 16:00	M	U	54
EX315	check and service A/C system	22/02/2016 10:00	22/02/2016 14:00	E	O	4
EX315	Clean dusted Cab	07/04/2016 12:30	07/04/2016 15:00	E	D	2.5
EX315	A/C fault Repair wiring, pressure test, Dye Charge, Vac system + regas	07/04/2016 15:00	07/04/2016 18:00	E	U	3
EX315	Check A/C	28/04/2016 15:30	28/04/2016 16:00	E	U	0.5
EX315	Repair beacon	28/04/2016 16:00	28/04/2016 16:30	E	U	0.5
EX315	Hyd temp sensor	28/04/2016 16:30	28/04/2016 17:00	E	U	0.5
EX315	Engine oil leak clean inspect	01/05/2016 14:00	01/05/2016 18:00	M	U	1
EX315	a/c repair, found paper jammed in fan motor, repair grease fault	03/05/2016 09:00	03/05/2016 16:00	E	U	7
EX315	DIAGNOSE OIL LEAK	07/05/2016 08:00	07/05/2016 09:00	H	U	1
EX315	INSTALL NEW GREASE VENT VALVE	09/05/2016 09:00	09/05/2016 09:30	F	P	0.5
EX315	inspect air conditioner operation	18/05/2016 06:30	18/05/2016 09:00	F	O	2.5
EX315	change out bucket teeth	24/05/2016 15:30	24/05/2016 17:30	GET	O	2
EX315	Repair A/C fault	02/06/2016 14:30	02/06/2016 18:00	M	P	3.5
EX315	Pump drive filler tube dirt entry, needs mod	03/06/2016 08:30	03/06/2016 11:00	M	P	2.5
EX315	A/C fault, need evaporator, parts ordered eta 4/6/16	03/06/2016 11:00	03/06/2016 18:00	E	P	7
EX315	DIAGNOSE A/C FAULT	07/06/2016 08:00	07/06/2016 09:30	E	P	1.5
EX315	REPAIR FIRE SUPPRESSION BOX WIRING	07/06/2016 09:30	07/06/2016 09:45	E	P	0.25
EX315	REPLACE TWO WAY HAND PIECE	07/06/2016 09:45	07/06/2016 11:00	E	P	1.25
EX315	250hr service and mechanical inspection	12/06/2016 13:30	12/06/2016 17:30	S	P	4
EX315	wash out radiator and clean up debris	12/06/2016 17:30	12/06/2016 18:00	M	P	0.5
EX315	FINISH OFF MECH INSPECTION	13/06/2016 06:00	13/06/2016 07:15	F	P	1.25
EX315	repair quick hitch fault	17/06/2016 08:30	17/06/2016 09:30	E	O	1
EX315	Checked hyd temp sensor_ ok_ Inspected Hyd leak under Hyd tank_ evac hose needs replacing	26/06/2016 14:15	26/06/2016 14:30	E	P	0.25
EX315	Turned off service mode on screen so no fault is coming up	26/06/2016 15:00	26/06/2016 15:15	E	P	0.25
EX315	Checked Hyd oil_ very dark	26/06/2016 15:15	26/06/2016 15:30	H	P	0.25
EX315	Fit new seat base	28/06/2016 06:00	28/06/2016 08:00	F	O	2
EX315	Clean tracks	28/06/2016 08:00	28/06/2016 10:00	F	O	2
EX315	Retighten HYD evac hose fitting	28/06/2016 10:00	28/06/2016 11:00	H	O	1
EX315	Retighten suction hose	28/06/2016 11:00	28/06/2016 12:00	H	O	1
EX315	Inspect pump drain plug	28/06/2016 12:00	28/06/2016 18:00	H	O	6
EX315	Inspect track fault	04/07/2016 16:15	05/07/2016 07:00	D	P	2.75
EX315	install new seatbelt	10/07/2016 10:30	10/07/2016 11:00	F	P	0.5
EX315	check/inspect radiator	10/07/2016 15:00	10/07/2016 15:15	M	O	0.25
EX315	repair quick hitch fitting	14/07/2016 09:30	14/07/2016 10:30	F	O	1
EX315	install new AM/FM radio	14/07/2016 15:00	14/07/2016 16:30	E	P	1.5
EX315	check out bucket and shim up	16/07/2016 12:30	16/07/2016 13:30	E	O	1
EX315	Reshim bucket to stick pin	28/07/2016 13:30	28/07/2016 14:00	F	P	0.5
EX315	Reshim bucket to H link pin	28/07/2016 14:00	28/07/2016 15:00	F	P	1
EX315	Fit asset stickers	28/07/2016 15:00	28/07/2016 15:30	F	P	0.5
EX315	Inspect leaking Suction hose, no further action required	28/07/2016 16:00	28/07/2016 16:15	H	P	0.25
EX315	Multi point inspection	28/08/2016 11:30	28/08/2016 18:00	F	P	6.5
EX315	Remove covers belly plates	29/08/2016 06:00	29/08/2016 07:00	F	P	1
EX315	Degrease stick boom	29/08/2016 07:00	29/08/2016 08:00	F	P	1
EX315	Fit P clamps bolt from shroud	29/08/2016 08:00	29/08/2016 09:30	F	P	1.5

EX315	Repair external E stops	29/08/2016 09:30	29/08/2016 11:30	E	P	2
EX315	Repair grease leaks	29/08/2016 11:30	29/08/2016 13:30	F	P	2
EX315	Repair dent in bonnet_Unbolt and refit panels around gauges	29/08/2016 14:00	29/08/2016 16:00	F	P	2
EX315	Tighten sump bolts	29/08/2016 16:00	29/08/2016 18:00	M	P	2
EX315	Fit Air filter cap	30/08/2016 07:30	30/08/2016 08:30	F	P	1
EX315	Adjust RH track	30/08/2016 08:30	30/08/2016 09:15	TUC	P	0.75
EX315	Clean grease off stick	30/08/2016 14:00	30/08/2016 18:00	F	P	4
EX315	UNLOAD FROM FLOAT	12/10/2016 15:00	12/10/2016 15:30	F	P	0.5
EX315	ON HIRE INSPECTION	12/10/2016 15:30	12/10/2016 17:00	F	P	1.5
EX315	FILL RH FINAL DRIVE	12/10/2016 17:00	12/10/2016 17:15	D	P	0.25
EX315	GPS INSTALL AND TEST	20/10/2016 14:30	20/10/2016 15:00	E	P	0.5
EX315	START 500 HR SERVICE, 500HR SERVICE AND INSPECTION	21/10/2016 15:30	22/10/2016 10:30	S	P	7
EX315	LEAKING RH FINAL DRIVE, TESTED CASE DRAIN FROM TRAVEL MOTOR	24/10/2016 05:30	24/10/2016 18:00	D	O	12.5
EX315	SPLIT TRACKS	25/10/2016 05:30	25/10/2016 08:15	TUC	O	2.75
EX315	REMOVE SPROCKET	25/10/2016 08:15	25/10/2016 09:30	TUC	O	1.25
EX315	REMOVE FINAL DRIVE	25/10/2016 10:00	25/10/2016 17:30	D	O	7.5
EX315	C/OUT RH FINAL DRIVE	27/10/2016 08:00	27/10/2016 13:00	D	U	5
EX315	Track adjust,Torque Grouzers and wash	28/10/2016 06:30	28/10/2016 08:00	TUC	U	1.5
EX315	Check Batterys	30/10/2016 16:00	30/10/2016 16:30	E	P	0.5
EX315	JUMP START MACHINE	01/11/2016 06:30	01/11/2016 07:00	E	U	0.5
EX315	Fit Rockbraker	08/11/2016 13:00	08/11/2016 13:30	H	P	0.5
EX315	Fit Window screen	08/11/2016 13:30	08/11/2016 14:00	F	P	0.5
EX315	C/O rock braker hoses	08/11/2016 14:30	08/11/2016 15:00	H	U	0.5
EX315	Repairs to hammer tap	15/11/2016 14:00	15/11/2016 15:00	F	U	1
EX315	REMOVE HAMMER	16/11/2016 11:30	16/11/2016 12:00	H	O	0.5
EX315	Change out Pos 2 idler and service fire suppresion	26/11/2016 05:30	26/11/2016 15:00	TUC	P	9.5
EX315	250hr service and backlog repairs	18/12/2016 05:30	18/12/2016 08:30	S	P	3
EX315	Blown hammer hose	03/01/2017 15:00	03/01/2017 16:30	H	P	1.5
EX315	Repairs to hammer valves	04/01/2017 09:00	04/01/2017 09:30	M	P	0.5
EX315	Level 1 AFFF	28/01/2017 10:30	28/01/2017 11:30	M	P	1
EX315	Change out pos 1 idler	25/02/2017 05:30	25/02/2017 13:00	M	P	7.5
EX315	2000hr service and backlog	25/02/2017 13:00	25/02/2017 17:30	S	P	4.5
EX315	Refit thrown track	23/03/2017 08:00	23/03/2017 11:00	TUC	D	3
EX315	Drain and flush PTO due to bad SOS	02/04/2017 12:30	02/04/2017 15:00	D	P	2.5
EX315	250hr service and backlog	12/04/2017 11:30	12/04/2017 13:00	S	P	1.5
EX315	Track adjuster failed due to no Komatsu parts (parts have been on order since 01/03/17)	18/04/2017 15:00	19/04/2017 11:00	TUC	U	8
EX315	Replace track adjuster nipple	20/04/2017 10:30	20/04/2017 11:00	TUC	P	0.5
EX315	Check batteries and jump start_ need to order two new batteries	08/05/2017 09:30	08/05/2017 11:30	E	U	2
EX315	Jump start due to failed batteries	22/05/2017 06:00	22/05/2017 07:00	E	U	1
EX315	Jump start machine	29/05/2017 07:30	29/05/2017 08:30	E	U	1
EX315	500hr service and repairs	03/06/2017 05:30	03/06/2017 10:30	S	P	5
EX315	Replace broken bolts in pipe grab	06/06/2017 10:00	06/06/2017 12:00	F	U	2
EX315	Jump start	12/06/2017 07:00	12/06/2017 08:00	E	P	1
EX315	Jump start	23/06/2017 07:30	23/06/2017 08:30	E	P	1
EX315	Jump start	26/06/2017 07:00	26/06/2017 08:00	E	U	1
EX315	Fit batteries from DZ417	27/06/2017 09:00	27/06/2017 11:00	E	P	2
EX315	Refit track	28/06/2017 12:30	28/06/2017 14:30	TUC	U	2
EX315	Check operation of grease system, looks to be over greasing	05/07/2017 15:00	05/07/2017 16:30	F	O	1.5
EX315	Change out final drive oils and pump drive oil due to bad SOS	08/07/2017 11:30	08/07/2017 14:30	S	P	3
EX315	250hr service and engine valve set	03/08/2017 09:30	03/08/2017 15:30	S	P	6
EX315	Adjust pressures and test operation of pipe grab	09/08/2017 10:00	09/08/2017 11:30	H	O	1.5